

**Monthly Report** 

Fiscal Year 2017-2018 December 2017



# MONTHLY REPORT

December 2017 ISSUE 27

# **Table of Contents**

Capital Improvement Program in Brief	1
EIPD Procurement Timeline	2
City of Bend 2018 – 2022 Capital Improvement Program Project List	3
Citywide Accessibility Improvements	5
Empire Corridor Improvements	6
Dean Swift Corridor Citywide Accessibility	7
Galveston Corridor Improvements	8
Citywide Safety Improvements	9
14 <sup>th</sup> Street Reconstruction	10
Egypt Waterline Project	11
Southeast Interceptor	12
North Area Sewer Capacity Improvements	13
Southeast Bend Septic to Sewer Solutions	14
Plant Interceptor Rehabilitation	15
North Interceptor Project	16
Capacity Improvements Project	17
Pump Station Decommissions Projects	18
South Mirror Pond Parking Lot	19
Collection System Master Plan Post Acknowledgement Plan Amendmen	t20

**Financial Impact Review:** Review by Finance Director, Sharon Wojda, determined no significant change to previously published financial information at this time. Future budget adjustments may be needed for projects with significant changes in scope and schedule, but estimates are unknown at this time.

**Operational Impact Review:** Review by Utility Director, Paul Rheault, determined operational impacts are in line with achieving greater efficiency in our systems.

# CAPITAL IMPROVEMENT PROGRAM in BRIEF

# For a quick summary of the 2018 fiscal year take a look below...

Looking ahead on procurement we expect to add over \$50 million in contracts before the end of this fiscal year. Of the 24 scheduled procurements, more than half of them are construction related. The procurement timeline on the next page provides information on upcoming procurement through April 4, 2018.

How have the numbers **changed** since the CIP was adopted in June?

	Baseline	Now
TOTAL PROJECTS	75	83
ACTIVE PROJECTS	45	53
BUDGET	\$57.4 M	\$64.4 M

The adjusted budget includes carry-forwards of approximately \$360,000 for the Colorado Lift Station Projects to cover final billings. This project is in final closeout and not included in the project lists on pages 3-4.

How much of the 2018 fiscal year budgets have been **spent** so far?


**\$15.9 Million** 

- OR -

**25%** of the total adjusted budgeted

Spending has averaged at just over 4% of adjusted budgets for the first six months this fiscal year.

Of the projects that are active this fiscal year, what phase are they in now in the overall **project life cycle**?




Both the East Interceptor and the Water Master Plan update were moved back to Pending and pushed out in the CIP based on modeling analysis.


Reporting Period: Dec. 1-31

### **SPENDING ON ACTIVE PROJECTS**

Total percentage of budgets spent over the lifespan of the project for projects that are active in fiscal year 2018.



### **EIPD Procurement Timeline**



					Cit	y of Bend 20	)18 - 2022 C	apital Impro	vement Pro	ogram Proje	ect List				
Project Name & Number	Major Project	Project Manager & Team Member(s)	Projected Start	Estimated Completion	Current Phase	Total Project Cost Estimate	Spent to Date	2017-18 Budgeted	2018-19 Budgeted	2019-20 Projected	2020-21 Projected	2021-22 Projected	Total 2018-22 CIP Budgeted	Budget Notes & Revisions	Percent Total Cost Est. Spent
Transportation  1A3AA South 3rd Street Pedestrian Improvements	1X3RD	Suhr, Burr	2011	Jul 2017	Sub. Complete	815,000	749,519	15,000	-	-	-	-	15,000		92%
1XCAI Citywide Accessibility Improvement Program															
1ACAI Citywide Accessibility Improvements	1XCAI	Rowan	2016	Sep 2018	Construction	1,156,000	745,372	957,000	-	-	-	-	957,000		64%
1ADSC Dean Swift Road Corridor	1XCAI	Rowan	2018	Sep 2018	Initiated	150,000	-	-	150,000	-	-	-	150,000		0%
NE Division Street Corridor	1XCAI	Rowan	2018	Sep 2018	Design	500,000	-	-	500,000	-	-	-	500,000		0%
Lodge Pole Drive Corridor	1XCAI	Rowan	2019	Dec 2019	Design	315,000	-	-	-	315,000	-	-	315,000		0%
Poplar Street Corridor	1XCAI	Rowan	2019	Jun 2020	Design	250,000	-	-	-	250,000	-	-	250,000		0%
SW Truman Hill Taft Silver Lake Corridor	1XCAI	Rowan	2020	Jun 2020	Design	440,000	-	-	-	-	440,000	-	440,000		0%
SW Cleveland Avenue Corridor	1XCAI	Rowan	2020	Jun 2021	Design	190,000	-	-	-	-	190,000	-	190,000		0%
NW Delaware Avenue Corridor	1XCAI	Rowan	2021	Dec 2021	Design	500,000	-	-	-	-	-	500,000	500,000		0%
NW Hill Street Corridor	1XCAI	Rowan	2021	Jun 2022	Design	250,000	-	-	-	-	-	250,000	250,000		0%
NW Seismore Street Corridor	1XCAI	Rowan	2021	Jun 2022	Design	125,000	-	-	-	-	-	125,000	125,000		0%
1ACAI Citywide Accessibility Improvements						3,876,000	745,372	957,000	650,000	565,000	630,000	875,000	3,677,000	6	19%
1T14R 14th St. Reconstruction †	1XGOB	Sabourin	2016	Oct 2017	Design	6,195,000	1,257,205	4,795,873	150,000	-	-	-	4,945,873	2‡	20%
1T14B 14th St. Reconstruction Schedule B Newport to Galveston †		Sabourin	2017	Oct 2018	Design	2,600,000	-	-	1,300,000	1,300,000	-	-	2,600,000		0%
1TCSI Citywide Safety Improvements		Rowan	2016	Sep 2018	Construction	3,535,000	518,848	2,340,600	775,000	-	-	-	3,115,600	3	15%
1TGCI Galveston Corridor Improvements †		Sabourin	2011	Oct 2017	Design	950,000	389,762	565,000	-	-	-	-	565,000	4	41%
1TBKE Bicycle Greenways		Rowan	2018	May 2018	Planning	900,000	-	225,000	225,000	225,000	225,000	-	900,000		0%
1TMPR Murphy & Parrell Roundabout		Sabourin	2015	May 2020	Sub. Complete	2,952,600	2,565,095	50,000	5,000	5,000	-	-	60,000	1	87%
1TNPS Neff and Purcell Intersection		Rowan	2016	May 2021	Pending	4,000,000	-	50,000	350,000	300,000	3,300,000	-	4,000,000		0%
1TPWP Powers & Brookswood Roundabout Phase II	1XGOB	Sabourin	2017	Oct 2017	Complete	-	-	-	-	-	-	-	-	‡	#DIV/0!
1XECI Empire Corridor Improvements Program															
1TECI Purcell Roundabout						4,000,000	49,724	500,000	3,465,000	5,665,000	3,000,000	3,000,000	15,630,000		
1TPBM Purcell Butler Market						1,000,000	-	-	-	-	-	-	-		
1TEMD Empire Corridor Modernization						1,000,000	-	-	-	-	-	-	-		
1TPMD Purcell Modernization						1,000,000	-	-	-	-	-	-	-		
1TEEX Empire Extension						3,630,000	-	-	-	-	-	-	-		
1TE27 Empire & 27th Street Roundabout						5,000,000	-	-	-	-	-	-	-		
1XECI Empire Corridor Improvements Program		Franklet, Burr	2018	Mar 2018	Initiated	15,630,000	49,724	500,000	3,465,000	5,665,000	3,000,000	3,000,000	15,630,000		0%
1TMCI Murphy Corridor Improvements		Franklet	2018	Mar 2018	Pending	10,000,000	-	500,000	1,500,000	2,000,000	3,000,000	3,000,000	10,000,000		0%
1TSDP Complete Street Corridors		Rowan	2017	Oct 2020	Pending	801,000	965	200,000	600,000	-	-	-	800,000		0%
1T27R 27th Street Reconstruction	1XGOB	Sabourin	2017	Dec 2017	Sub. Complete	1,000,000	1,000,000	379,598	-	-	-	-	379,598	13	100%
1TR3N Reed Mkt: 3rd to Newberry	1XGOB	Sabourin	2012	Oct 2018	Sub. Complete	13,600,000	13,419,813	180,000	16,000	-	-	-	196,000	5	99%
Total Transportation Projects	<u> </u>					66,854,600	20,696,303	10,758,071	9,036,000	10,060,000	10,155,000	6,875,000	46,884,071	<u> </u>	
Stormwater															
1RMP1 Stormwater Master Plan Update		Martin	2020	Jun 2018	Pending	500,000	-	-	500,000	-	-	-	500,000		0%
1RABD South Awbrey Butte Drainage Study		Sabourin	2016	Oct 2017	Planning	285,000	237,100	109,700	-	-	-	-	109,700	12	83%
1RNPR Newport Pipe Replacement Design		Sabourin	2018	Jun 2019	Pending	442,000	-	-	442,000	-	-	-	442,000		0%
1RFGU Franklin & Greenwood Underpass		Sabourin	2021	Jun 2022	Pending	5,620,000	-	-	-	-	120,000	600,000	720,000		0%
1RRMC Roosevelt & McKinley		Martin	2020	Jun 2022	Pending	579,000	-	-	-	-	104,000	475,000	579,000		0%
Total Stormwater Projects	<u> </u>					6,926,000	237,100	109,700	942,000	-	224,000	1,075,000	2,350,700	<u> </u>	
Water															
1WAWP Awbrey Well Supply Expansion		Martin	2020	Jun 2019	Pending	2,021,760	-	-	-	2,021,760	-	-	2,021,760		0%
1WCPS College Parallel Pipe Study		Martin	2020	Jun 2019	Pending	1,215,760	-	-	-	1,215,760	-	-	1,215,760		0%
1WEWL Egypt Waterline		Forster, Webster	2012	Dec 2017	Construction	771,000	31,255	648,000	-	-	-	-	648,000	14	4%
1WLPE Lafayette Pipe Enlargement		Martin	2020	Jun 2019	Pending	250,640	-	-	-	250,640	-	-	250,640		0%
1WMP1 Water Master Plan Update		Martin	2017	Dec 2017	Pending	750,000	-	610,000	-	-	-	-	610,000	#	0%
1WRBO Parallel Piping Rock Bluff to Brookswood		Martin	2022	Jun 2022	Pending	2,940,000	-	-	-	-	-	2,940,000	2,940,000		0%
1WS3W South 3rd St. Water Portion Phase 2	1X3RD	Suhr	2016	Jun 2018	Design	6,500	6,437	314,000	-	-	-	-	314,000	#	99%
1WSDC Water SDC Methodology Study		Ockner	2017	Dec 2017	Complete	600	578	-	-	-	-	-	-	#	96%
1WSPP Parallel Piping Brookswood to Brosterhaus		Martin	2021	Jun 2021	Pending	1,596,400	-	-	-	-	1,596,400	-	1,596,400		0%
1WSSC New Water Well Near NE Shirley Court		Martin	2021	Jun 2021	Pending	2,830,464	-	-	-	-	2,830,464	-	2,830,464		0%
1WSWO New Water Well Shiloh Site		Martin	2022	Jun 2022	Pending	2,721,600	-	-	-	-	-	2,721,600	2,721,600		0%
1WVSS Valves Operational System Study		Martin	2020	Jun 2022	Pending	234,000	-	-	-	78,000	78,000	78,000	234,000		0%
Total Water Projects						15,338,724	38,270	1,572,000	-	3,566,160	4,504,864	5,739,600	15,382,624		

					City	y of Bend 20	018 - 2022 C	apital Impro	ovement Pro	ogram Proje	ct List				
Project Name & Number	Major Project	Project Manager & Team Member(s)	Projected Start	Estimated Completion	Current Phase	Total Project Cost Estimate	Spent to Date	2017-18 Budgeted	2018-19 Budgeted	2019-20 Projected	2020-21 Projected	2021-22 Projected	Total 2018-22 CIP Budgeted	Budget Notes & Revisions	Percent Total Cost Est. Spent
Water Reclamation															
1XSEI Southeast Interceptor Projects					1										
1SP1X SEI Phase 1 Extension	1XSEI	Forster, MacClanahan	2016	Dec 2017	Construction	10,500,000	4,762,742	9,749,560	-	-	-	-	9,749,560	9	45%
1S2S3 SEI Schedule 2S&3*	1XSEI	Forster, MacClanahan	2017	Dec 2017	Sub. Complete	31,466,250	30,234,162	11,715,000	-	-	-	-	11,715,000		96%
1S45R SEI Schedule 4&5R	1XSEI	Forster	2014	Dec 2016	Sub. Complete	12,500,000	12,279,897	3,000,000	-	-	-	-	3,000,000		
1XSEI Southeast Interceptor						54,466,250	47,276,801	24,464,560	-	-	-	-	24,464,560		87%
1XNAS North Area Sewer Projects															
1SNAF North Area Force Main*	1XNAS	Franklet, Burr, Murray	2017	Jun 2018	Construction	4,450,000	1,882,706	3,419,433	-	-	-	-	3,419,433	7	42%
1SNAS North Area Gravity Main	1XNAS	Franklet, Burr, Murray	2017	Jun 2018	Construction	3,855,000	2,378,037	2,740,672	-	-	-	-	2,740,672	8	62%
1SRLS Riverhouse Lift Station Hydraulic Upgrade	1XNAS	Franklet, Burr, Murray	2016	Jun 2017	Construction	555,000	46,355	516,870	-	-	-	-	516,870	10	8%
1XNAS North Area Sewer Projects						8,860,000	4,307,098	6,676,975	-	-	-	-	6,676,975		49%
1XWRF Water Reclamation Facility Projects															
1SCAP WRF Capacity Improvements	1XWRF	Robertson	2017	Jun 2018	Initiated	8,000,000	214	7,998,000	-	-	-	-	7,998,000		0%
1SSHI Solids Handling Improvement Project	1XWRF	Robertson	2019	Jun 2022	Initiated	5,500,000	-	250,000	250,000	2,500,000	2,500,000	-	5,500,000		0%
1SHWK Headworks	1XWRF	Robertson	2018	Jun 2019	Pending	1,000,000	-	-	1,000,000		-	-	1,000,000		0%
1SFPU Facilities Plan Update	1XWRF	Robertson	2018	Jun 2019	Pending	500,000	-	-	-	500,000	-	-	500,000		0%
1SSFU Support Facilities Upgrade	1XWRF		2019	Jun 2021	Pending	2,500,000	-	_	-	1,250,000	1,250,000	-	2,500,000		0%
1XWRF Water Reclamation Facility Projects						17,500,000	214	8,248,000	1,250,000	4,250,000	3,750,000	-	17,498,000		0%
1SPSD Pump Station Decommissions Program								3,2 13,000	2,200,000	.,,	3,100,000		21,100,000		
#6A Tri-Peaks	1SPSD	Murray, Forster	2017	Jun 2019	Planning	250,000		30,000	220,000	-	-	-	250,000		0%
#13A+B Crown Villa #1	1SPSD	Murray, Forster	2017	Jun 2019	Planning	200,000	-	20,000	180,000	_	_	_	200,000		0%
#14A+B Crown Villa #2	1SPSD	Murray, Forster	2017	Jun 2019	Planning	200,000	-	20,000	180,000		_	-	200,000		0%
#15 Murphy	1SPSD	Murray, Forster	2017	Jun 2019	Design	150,000	_	15,000	135,000	_	_	-	150,000		0%
#16A+B Quail Ridge #2	1SPSD	Murray, Forster	2017	Jun 2019	Planning	100,000	-	10,000	90,000	_	_		100,000		0%
#17A+B Ridgewater #1	1SPSD	Murray, Forster	2017	Jun 2013	Construction	100,000	_	100,000	-	_	_	_	100,000		0%
#18A+B Bridges at Shadow Glen	1SPSD	Murray, Forster	2017	Jun 2018	Construction	100,000	_	100,000	_	-	_	_	100,000		0%
#19A+B South Village	1SPSD	Murray, Forster	2017	Jun 2019	Planning	200,000	_	20,000	180,000	_	_	_	200,000		0%
#20A+B Sun Meadow	1SPSD	Murray, Forster	2017	Jun 2019	Design	100,000	_	10,000	90,000	_		_	100,000		0%
#90A+B Quail Ridge #1	1SPSD	Murray, Forster	2017	Jun 2019	Planning	100,000	_	10,000	90,000				100,000		0%
Nottingham PS Connection to SEI	1SPSD	Murray, Forster	2017	Jun 2019	Planning	15,000	_	15,000	50,000	_	_	_	15,000		0%
1SPSD Pump Station Decommissions Projects	131 30	Widitay, Forster	2017	Juli 2015	Training	1,515,000	_	350,000	1,165,000	-	_	_	1,515,000		0%
1SWRF Secondary Expansion		Robertson	2008	Jun 2019	Sub. Complete	43,798,454	41,423,215	1,744,331	1,000,000	_	_	_	2,744,331	11	95%
1SPIR Plant Interceptor Rehabilitation		Suhr, Martin	2008	Dec 2018	Design	10,700,000	289,264	5,150,000	5,515,000	_	_		10,665,000	11	3%
1SBSS Southeast Bend Septic Solutions		Martin	2017	Jun 2019	Design	2,800,000	733,079	1,150,000	800,000	_	_		1,950,000		26%
1SEIP East Interceptor		Franklet	2017	Jun 2019	Pending	21,000,000	13,770	1,000,000	1,000,000	_	_	_	2,000,000		0%
1SNIP North Interceptor		Franklet	2017	Dec 2021	Planning	23,000,000	13,951	1,000,000	1,000,000	7,000,000	7,000,000	7,000,000	23,000,000		0%
1S036 Drake Lift Station Condition Upgrade		Robertson	2017	Dec 2021 Dec 2018	Initiated	2,000,000	15,931	1,000,000	1,000,000	7,000,000	7,000,000	7,000,000	2,000,000		0%
1SPSO Parallel Sewer on Olney Avenue		Robertson	2017	Jun 2018	Pending	605,000	[ [	513,000	1,000,000		_ [	-	513,000	±	0%
1SAMM Amethyst Mahogany Street Sewer		Forster	2018	Dec 2019	Pending	2,500,000	_	250,000	1,000,000	1,250,000	_ [	_	2,500,000	+	0%
1SPFP Collection System Master Plan Post Acknowledgement Plan Amendment		Martin	2019	Apr 2018	Planning	92,000	13,838	92,000	1,000,000	1,230,000	_	-	92,000	±	15%
1SOC1 Odor Control Master Plan		Martin	2018	Jun 2020	Pending	1,050,000	15,656	52,000	-	1,050,000	-	_	1,050,000	T	0%
1SSLA Sewer Storage - Land Acquisition			2019	Jun 2020 Jun 2020	Pending	730,000	[	-	-	730,000	_ [	_	730,000		0%
1SPIC Plant Interceptor Condition Assessment		Forster	2019	Jun 2020 Jun 2020	Pending	630,000	·	-	-	630,000	-	-	630,000		0%
·		Forster	2019	Jun 2020 Jun 2020			_	-	-		-	-	750,000		0%
1SMP1 Collection System Master Plan (Years 6-10) 1SGPA Gravity Pipe Condition Assessment		Franklet Forster			Pending	750,000 2,000,000	[ [	-	-	750,000 200,000	200,000	200,000	600,000		0%
Total Water Reclamation Projects		1 OI SIEI	2020	Jun 2021	Pending	193,996,704	94,071,229	51,638,866	13,730,000	15,860,000	10,950,000	7,200,000	99,378,866		0%
						193,996,704									
Total 2017-2020 Capital Improvement Program						283,116,028	115,042,901	64,078,637	23,708,000	29,486,160	25,833,864	20,889,600	163,996,261		
Budget Notes and Revisions															
† Tied to other projects	1- \$40,000	FYE Rollover	4- \$45,000 F	YE Rollover	7- \$1,719,433 FYE I	Rollover	10- \$116,870 FYE Ro	ollover	13- \$379,598 FYE Ro	ollover					
* Dudget includes Street Preservation West.	2 6530.50	M EVE Ballovar	E \$20,000 E	VE Dellever	0 ¢1 640 672 EVE I	Dallavor	11 ¢2// 221 EVE D	Marian	14 CEO 000 Barks 9	2 Doe					J

City of Bend CIP Poject List (2 of 2)	
---------------------------------------	--

8- \$1,640,672 FYE Rollover

9- \$1,749,560 FYE Rollover

11- \$244,331 FYE Rollover

12- \$99,700 FYE Rollover

5- \$20,000 FYE Rollover

6- \$107,000 FYE Rollover

14 - \$58,000 Parks & Rec

2- \$539,504 FYE Rollover

3- \$121,600 FYE Rollover

\* Budget includes Street Preservation Work

‡ Adjustments between projects in the same fund

# Citywide Accessibility Improvements

Through the help of dedicated volunteers on the City of Bend Accessibility Advisory Committee (COBAAC) and the Central Oregon Coalition for Access (COCA), key corridors and neighborhoods across the city have been prioritized for accessibility improvements. This project will design, construct, or repair these curb ramps and sidewalks including those identified through the City's Barrier Removal Request process.



### Scope

Survey, design, and construction of accessibility improvements in the Mountain View Neighborhood, NE Kearney Avenue, NE Wells Acres Road, and Broadway and Delaware locations. Construction of all locations except the Mountain View Neighborhood in 2017. Construction of Mountain View in 2018.

### Schedule

Start Date: 3/1/16
Substantial Completion: 06/30/2018
Final Closeout: 06/30/19

Completed Projects:

**NE Kearney Ave** 

NE Wells Acres Rd

Broadway & Delaware

### Cost

Total Estimated: \$1,156,000 Spent to Date: \$745,372 % Spent to Estimated: 64%

**Design** = \$250,000 **Construction** = \$906,000

Construction = \$906,000
 Mountain View \$466,000
 NE Kearney Ave \$235,000
 NE Wells Acres Rd \$140,000
 Broadway & Delaware \$65,000

### Status: On Scope

Adjustments: Scope adjusted to better reflect that future corridors were established as separate subprojects in the CIP

### Status: On Schedule


Adjustments: No change from prior month

### Status: On Budget

Adjustments: No impact to budget due to Scope and Schedule updates

Status Update: Mountain View sidewalk package submitted to procurement for bidding in early 2018.

Cost Estimate Classification: 1



# **Empire Corridor Improvements**

Planning and preliminary design for Empire Avenue began in 2005. In 2017 Council designated it as a high priority for improving the safety, efficiency, and reliability of transportation in northeast Bend. Council identified the design and construction of a roundabout at the Empire/Purcell intersection as the highest priority component of the project.

# Primary Contact: George Franklet | gfranklet@bendoregon.gov Modernize Empire 18th to Purcell New RAB New RAB Purcell Modernization Butler Market to Empire Purcell to Butler Market Purcell to Butler Market Butler Market/Empire/27th RAB


Trinity Lutheran Schoo

Scope	Schedule	Cost		
Six distinct but interrelated sub- projects are included: Empire/Purcell Roundabout, Empire Avenue Modernization, Purcell Boulevard Modernization, Empire Avenue Extension, Purcell/Butler Market Signal Modernization and 27th Street Roundabout. Due to the complexity of implementing all the related components of the project, a Progressive Design-Build project delivery method will be used.	Start Date: 08/1/2017 Substantial Completion: TBD* Final Closeout: TBD*  * Dependent upon funding	Total Estimated: \$15,630,000  Spent to Date: \$49,724  % Spent to Estimated: 0.30%  Sub-Projects: Est. Spent  Purcell RAB \$4,000,000 \$49,724  Empire Mod \$1,000,000 \$0  Purcell Mod \$1,000,000 \$0  Emp Extension \$3,630,000 \$0  Butler Mkt Sig \$1,000,000 \$0  Emp/27 RAB \$5,000,000 \$0		
Status: On Scope	Status: Baseline Schedule Revision	Status: On Budget		
Adjustments: No change from prior month	Adjustments: Adjusted due to procurement delay	Adjustments: No change from prior month		

Purcell/Butler Market Signal

New Signal

**Status Update:** The advertisement of the RFP for selecting a progressive design-build team was published on January 3, 2018. The topographic survey was largely completed in December. Right-of-way coordination with Deschutes County and Bend Park and Recreation District continued. Continued discussions with Bend Park and Recreation District regarding the right-of-way needed for the roundabout at the Empire/Purcellintersection.



# Dean Swift Corridor Citywide Accessibility


This project will design and construct accessibility improvements along Dean Swift Road. It was prioritized by the City of Bend Accessibility Advisory Committee (COBAAC) and the Central Oregon Coalition for Access (COCA). It is part of the Citywide Accessibility Improvements.



Scope	Schedule	Cost
Survey, design, and construction of sidewalk, curb ramps, driveways, and other accessibility improvements on Dean Swift Road between Greenwood Avenue (US Highway 20) and Bear Creek Road.	Start Date: 11/01/2017 Substantial Completion: 06/01/2019 Final Closeout: 06/01/2020	Total Estimated: \$150,000  Spent to Date: \$0  % Spent to Estimated: 0%
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month


Status Update: Right of way needed before project can move forward.

**Cost Estimate Classification: 4** 




# Galveston Corridor Improvements

The Galveston Corridor planning dates back to 2007 when the Traffic Safety Advisory Committee identified the project as the City of Bends 4th highest safety priority project, for existing arterials and collectors. Following initial identification of the project there was significant public interest and involvement from the adjacent community, resulting in the development of a local task force and subsequent council acceptance of a 'hybrid' streetscape concept. Design initiated in 2016.



Scope	Schedule	Cost
Scope includes the design of the three-lane hybrid option, Deschutes River Bridge to 14 <sup>th</sup> Street, from 30% to final design. The three-lane hybrid option is seen in the above exhibit and includes drainage improvements, pedestrian crossings, raised medians, buffered bike lanes, on-street parking and ADA compliant pedestrian facilities.	Start Date: 06/01/2011 Substantial Completion: TBD Final Closeout: 09/30/2018**  ** Construction not funded. Final closeout indicates 100% design.	Total Estimated: \$950,000†  Spent to Date: \$389,762*  % Spent to Estimated: 41%  † Total cost estimate for design  * Includes planning prior to CIP
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

**Status Update:** Design of the improvements to final design continued. Current tasks include collecting additional survey within the corridor, verifying 30% conceptual design elements and scheduling a public open house for early 2018.




# **Citywide Safety Improvements**

With the help of the community and a prior safety study, the city has identified multiple locations across the city where there have been a high number of crashes. Several treatments are proposed to make these locations safer for people walking, riding bicycles, and driving. This project will further develop the design of these treatments and construct them with additional community input.



Scope	Schedule	Cost
Survey, design, traffic analysis, public involvement, and construction of safety improvements at the following locations: 3rd St at Hawthorne, Franklin, Roosevelt, and Reed Market, Colorado Ave & Bend Pkwy (US Hwy 97) interchange, Neff Rd at Williamson Blvd, 27th St at Conners Ave, Brosterhous Road railroad underpass, Pinebrook and Canal.	Start Date: 10/1/2014 Substantial Completion: 9/30/2018 Final Closeout: 9/30/2019	Total Estimated: \$3,535,000  Spent to Date: \$518,848  % Spent to Estimated: 15%
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

Status Update: Conners and 27<sup>th</sup> going out to bid in February for construction in Spring 2018.




# 14<sup>th</sup> Street Reconstruction

Improve safety of corridor between SW Colorado Avenue am NW Newport Avenue for all modes of transportation. Project is part of voter approved General Obligation Bond and will focus on an up updated roadway configuration to include surfacing, striping, bike lanes, sidewalks and streetscape. Design will attempt to tie-in with suggested changes being made to the Galveston Corridor Improvements.



Scope	Schedule	Cost
Upgrade to City standard to include but not limited to: roadway, surface, curbs, sidewalks, and striping. Includes safety improvements for bicycles, pedestrians and vehicles. The project will be constructed in two phases. Phase I: Simpson to Albany & Galveston to Newport; Phase II: Donovan to Simpson & Albany to Galveston.	Start Date: 06/30/2014 Substantial Completion: TBD Final Closeout: TBD	Total Estimated:         \$8,795,000           Spent to Date:         \$1,257,205           % Spent to Estimated:         14%           Sub-Projects:         Est.         Spent           PI: GO Bond PI: Trans Con.         \$4,893,612 \$755,889         \$501,316           PII: Trans Con.         \$2,600,000         \$0
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

**Status Update:** The RFP for selecting a consultant for construction management services was advertised on December 4, 2017 and the RFP for selecting a construction contractor using a best-value procurement method was advertised on January 5, 2018.



### **Egypt Waterline Project**

The Egypt Waterline seeks to create a redundant water source for Juniper Ridge. This project became a Capital Improvement Project after it was identified in the 2011 Water master Plan Optimization study by Murray and Smith Associates. A redundant connection for Juniper Ridge is necessary to provide an adequate water supply during system disruptions due to maintenance activities, public emergencies, or catastrophic events.

### Primary Contact: Brad Tower | btower@bendoregon.gov



Scope	Schedule	Cost
Design a waterline connection between Ranch Village Dr. and 18th Street. This work will include a pressure zone change to Juniper Ridge to match that of the neighborhood to the southwest.	Start Date: 7/1/2012 Substantial Completion: 09/30/18 Final Closeout: 09/30/18	Total Estimated: \$771,000  Spent to Date: \$31,255  % Spent to Estimated: 4%  Additional Funding Sources: Parks & Rec: \$51,995  COB Street Ops: \$83,033  School District: \$6,000
Status: On Scope	Status: Baseline Schedule Adjustment	Status: On Budget
Adjustments: No change from prior month	Adjustments: Schedule adjusted as noted below	Adjustments: No change from prior month

**Status Update:** Adjusted the construction schedule in coordination with Parks and School Districts to time construction during the summer school closure.



# **Southeast Interceptor**


Large diameter gravity sewer pipeline extending from the southwest quadrant to the northeast quadrant of the City, approximately 4 ½ miles in length. This project reroutes or intercepts a significant volume of sewage away from the downtown and central sewer systems to the east side of the City in accordance with the Collection System Master Plan completed in 2014. Segment 2S&3 indicates the 2.5 mile stretch of 27<sup>th</sup> street between Neff and Reed Market Rd.



Primary Contact: Eric Forster | eforster@bendoregon.gov

Scope	Schedule	Cost
Design and construction of gravity sewer, from South 3rd street to the Neff Road connection. Phase 1 Extension Project, approved in January 2016, adds approximately 4,300 feet of sewer main work.	Start Date: 7/1/2006 Sewer Completion: 12/31/2017 Street Completion: 10/31/2017 Phase I Ext. Completion: 5/31/2018 Final Closeout: 5/31/2019	Total Estimated: \$72,000,000  Spent to Date: \$64,042,056  % Spent to Estimated: 89%  Sub-Projects: Est. Spent  Previous \$17,500,000 \$16,765,255  4&5R \$12,500,000 \$12,279,897  2S&3 \$31,500,00 \$30,234,162  P1EX \$10,500,000 \$4,762,742
Status: On Scope	Status: On Schedule	Status: On budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

**Status Update:** Work on Phase I Extension continues as planned with majority of the piping work to be complete in January with the paving work to follow in the spring when the weather permits.




# North Area Sewer Capacity Improvements

This project will increase the capacity of the gravity main downstream of the multiple force main discharge point at manhole 3157 and reroute the force main discharge from several lift stations and the NE 3rd Street pressure sewer. It will also reconfigure the structure at Mervin Sampels Bypass and include modifications to both the Sawyer and Riverhouse lift stations.



Scope	Schedule	Cost
Analysis of alternatives for pipeline route and construction methods for crossing of irrigation canals and railroad tracks; design and construction of gravity and force mains, pump station modifications, and flow bypass optimization.	Start Date: 10/1/2013 Substantial Completion: 09/30/2018 Final Closeout: 09/30/2019	Total Estimated: \$8,860,000*  Spent to Date: \$4,267,181  % Spent to Estimated: 52%  * Includes street preservation work  Sub-Projects: Est. Spent  Force Main \$4,450,000 \$1,882,706  Gravity \$3,855,000 \$2,378,037  Lift Station \$555,000 \$6,437
Status: On Scope	Status: On Schedule	Status: On budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

**Status Update:** The new force mains and gravity mains scheduled to be in operation as of January 2, 2018 with punchllist items remaining to be completed in Spring 2018.



## Southeast Bend Septic to Sewer Solutions

When constructed, existing residences, currently on septic systems, will eventually and systematically connect to the recently constructed South East Interceptor (SEI). This project will require phases to meet constructability limitations and to better meet community involvement requirements.



Primary Contact: Sk	cin Martin I sn	martin@hendorego	on.gov

Scope	Schedule	Cost
Design 70,000 feet of gravity sewer through a portion of Southeast Bend area near King's Forest neighborhood.	Start Date: 10/10/2016 Substantial Completion: 12/31/2019 Final Closeout: 12/31/2019*	Total Estimated: \$2,800,000*  Spent to Date: \$733,079  % Spent to Estimated: 36%
		* City is currently only planning to design this project.
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

**Status Update:** Topographic survey is 80% complete, and scheduled to be completed by December 2018. Citizen's Advisory meetings are on schedule. Approximately 90% of the 550 homeowners have been contacted. All meetings were postponed until March 2018 to allow for financial analysis.

**Cost Estimate Classification: 5** 30% Design 15 June, 2018 **Award Design Contract** Complete Desgin RFP Advertised **Design** 13 February, 2017 2017 Jun 30 Oct 2016 Feb 2018 Dec Feb Jun Aug Oct Dec Apr Jun 06 September, 2018 Funding Meeting October 10, 2016 - January 2, 2017 12.2 wks January 3, 2017 - September 6, 2018


# Plant Interceptor Rehabilitation

The existing plant interceptor conveys all of the City's sewage to the WRF. The concrete pipeline is deteriorating due to age as well as the sulfides breaking down the concrete wall. This project will rehabilitate the plant interceptor by designing and constructing a Cured-In-Place Pipe (CIPP) liner to lengthen the operational life of the pipeline. All project aspects were previously identified in the Plant Interceptor Condition Assessment and incorporated into the CSMP projects list.




Scope	Schedule	Cost
Rehabilitate all pipe segments and manholes from Purcell Blvd. to proposed tie in with the North Interceptor with a Cured-In-Place Pipe (CIPP) liner.	Start Date: 3/1/2015 Substantial Completion: 12/31/18 Final Closeout: 12/31/19	Total Estimated: \$10,700,000  Spent to Date: \$289,264  % Spent to Estimated: 3%
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

**Status Update:** 60% design has been submitted and is in review. Permitting and easements is ongoing with multiple property owners and agencies.



# North Interceptor Project

Sewer Interceptor running east to west on the Northern Edge of Bend's UGB, beginning at Cooley Road and OB Riley Road and running east past the Juniper Ridge development, connecting with existing Plant Interceptor, connecting with the East Interceptor, and continuing further east to deliver untreated waste water to the WRF. Segments NI-D and NI-E are designated as Priority 1 (10,300 feet). Segments NI-A, NI-B, and NI-C are designated a Priority 2 (26,300 feet).



Scope	Schedule	Cost
Design, bid, contract, and build approximately 36,000 feet of gravity sewer, various diameters running along the Northern edge of Bend's UGB. Connects to the WRF.	Start Date: 3/1/17 Substantial Completion: 12/31/2022 Final Closeout: 12/31/2023	Total Estimated: \$23,000,000  Spent to Date: \$13,951  % Spent to Estimated: 0.06%
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: Procurement added to timeline	Adjustments: No change from prior month

Status Update: Currently in procurement with RFP scheduled for advertisement in February.



# **Capacity Improvements Proiect**

Provides additional treatment capacity at the Water Reclamation Facility (WRF) in order to ensure the City continues to meet the needs of the community and Department of Environmental Quality (DEQ) permit requirements. Treatment capacity increases from 6.5 MGD to 8.5 MGD when complete with greater flexibility in the future to increase capacity at a much lower cost.

Scope

Status: On Scope

month



Schedule Cost This project would add plant capacity Start Date: 4/1/2017 Total Estimated: \$8,000,000 by retrofitting existing aeration Substantial Completion: 4/30/19 Spent to Date: \$214 basins to Integrated Fixed-Film Final Closeout: 4/30/2020 % Spent to Estimated: 0.00% Activated Sludge (IFAS) operation, making hydraulic improvements to plant piping and starting up Ultra Violet disinfection systems to replace the current chlorine contact system. **Status: Potential Schedule** Status: On Budget **Adjustment** Adjustments: No change from prior Adjustments: Delay in procurement Adjustments: No change from prior

month

Status Update: Contract not finalized in time to meet previously published council date. Construction manager general contractor (CMGC) contract going to Council on January 17.

may cause schedule adjustment

Cost Estimate Classification: 5




# Pump Station Decommissions Projects

The cost analysis in the Collection System Master Plan determined the following lift station decommissions: Nottingham Pump Station Connections to SEI, Ridgewater #1, Bridges at Shadow Glen, Tri-Peaks, Crown Villa #1 & #2, Muphy, Quail Ridge #1 & #2, South Village, and Sun Meadow.



Scope	Schedule	Cost
The project consists of decommissioning multiple sewer pump stations throughout the City where gravity sewer diversions have been determined to be viable.	Start Date: 3/1/2017 Substantial Completion: 12/31/2019 Final Closeout: 12/31/2020	Total Estimated: \$1,515,000  Spent to Date: \$0  % Spent to Estimated: 0.00%
Status: Increase Scope	Status: Baseline Schedule Adjustment	Status: Potential Budget Increase
Adjustments: To include design of additional pump stations	Adjustments: Project re-initiated with change in Project Manager	Adjustments: Potential increase in budget based on scope increase

**Status Update:** Initiating design on decommissioning work. Additional pump stations related to the completion of the SEI identified and added to the design effort. Expect timelines to change as project progresses.



# South Mirror Pond Parking Lot


Current issues with the South Mirror Pond parking lot include a lack of parking for oversized vehicles and bicycle rentals and loitering. This project will update the parking lot to improve intended function and create greater parking diversity.



Primary Contact: Brad Tower| btower@bendoregon.gov

Scope	Schedule	Cost
This is a synergy project with the Economic Development Department and Bend Police Department.	Start Date: 9/1/2017 Substantial Completion: 05/31/2019 Final Closeout: 05/31/2020	Total Estimated: \$470,000  Spent to Date: \$11,122  % Spent to Estimated: 0.24%
Status: On Scope	Status: Baseline Schedule Revision	Status: On Budget
Adjustments: No change from prior month	Adjustments: Timeline adjusted below	Adjustments: No change from prior month

**Status Update:** Design contract anticipated for approval on January 3. Construction timeline uncertain for 2018 due to funding constraints. Project timeline will be updated after design complete.



# Collection System Master Plan Post Acknowledgement Plan Amendment

This project is updated the 2014 CSMP to recognize the project elements that were identified as part of the UGB process. This work will identify the elements of the collection system that will be needed to serve the expansion areas and the costs associated with those improvements. This work is being done working closely with the Growth Management Department.



# Bend Economic Opportunities Analysis

Bend's Growth to 2028

Primary Contact: Skip Martin | smartin@bendoregon.gov

Scope	Schedule	Cost
This is a synergy project with the Growth Management Department and is not included in the Capital Improvement Program.	Start Date: 3/1/2017 Substantial Completion: 4/1/2018 Final Closeout: 4/1/2018	Total Estimated: \$92,000 Spent to Date: \$13,838 % Spent to Estimated: 15%
Status: On Scope	Status: On Schedule	Status: On Budget
Adjustments: No change from prior month	Adjustments: No change from prior month	Adjustments: No change from prior month

Status Update: Initial modeling results received and Public Facilities Plan being drafted.

**Cost Estimate Classification: 5** 

