SCALE: 100 FT. TO 1 INCH

18

FEBR. 1920.
BEND
ORE.

THE SHEVLIN-HIXON CO.

AVERAGE LENGTH OF LUMBER 20 FEET.
STRIGHT - SURGE WATCHMEN - HANDRAIL CHAINS - 33 STAIRWAYS - 14 WAYS (RAILWAY) - ELEC. PWR. & LIGHTS - F.P. SYSTEM - PETTIS 10-IN. SEMI-ROTARY - PUMPS: 3-1/2"-6" - WATER FROM DISCHARGE OF 3 - 2 - FAIRBANKS MAKE STEAM DECKER PUMPS - 2 - 10" - 10,000 GAL. - 30" LONG DBL. PIST. MAX. EACH - 1 - 6" CENTRIF. GAL. WATER PUMP, MAX. PIST. 10" - 1 - 10" - 10,000 GAL. - WITH 1 - 10" FLEX. 20' CHANNELL UNIT SYSTEM OF RUNNING SPRINKLERS THROUGHOUT - ALL BLDGS. SO DESIGNATED. ABOUT 10,000 MAINS SPACED 3'-8" - HYDRANTS ADJACENT - 1 - 2-1/2" - 1,250 GAL. - WATER TANK ELEV. 80' - 1 - 8" - 10,000 GAL. - SECONDARY SOURCE OF SUPPLY: 2 - FAIRBANKS - MORSE STEAM DECKER PUMPS 10"-12"-10" - 1,000 GAL. PER MIN. EACH.
EQUIPPED FIRE CO. OF EMPLOYEES, DRILL OCCASIONALLY. 2 - 1½" HOSE CARTS WITH 500'-50" HOSE - 1 - 2½" HOSE CART WITH 1,000'-2½" & 1,000'-1½